



Health Actions Promotion Association.
(HAPA - SINGIDA).

P.O. BOX 1013,
SINGIDA,
TANZANIA.

MONTHLY PROGRESSIVE REPORT – OCTOBER, 2021.

Project Name	Implementation of environmental interventions in Kipunda Primary School “Support to Primary Education in Drought-prone and Pastoralist Areas in Tanzania”
Location (Village)	<i>Kipunda</i>
Ward	<i>Mtunduru</i>
District	<i>Ikungi</i>
Date of report	<i>15th November, 2021</i>
Reporting Officer (Full Name)	<i>Gerald Manyogoto</i>
Title of the Reporting Officer	<i>Project Officer</i>

List down current activity (ies)

1. ORGANIZATIONAL ISSUES:

- Water project information sharing with District (RUASA)
- Opening of tender document for water drilling works
- Evaluation of tender documents
- Advertisement of the tender winner
- Invitation of the tender winner for negotiation
- 2nd winner invitation for negotiation after the first winner negotiation failed.

2. Kipunda Construction works progress:



I. Dispensary block status:

- Gypsum board fixed 100%
- Gypsum board scheming works completed 100%
- Painting works completed 100%
- Floor concrete slab pouring completed 100%
- Floor tiles works completed up to 100%
- Doors and windows shutters fixed 100%
- Solar power installation completed 100 %

See photos bellow :





II. Double staff house status: This project is at finishing level as follow:

- Roofing works completed 100%
- Doors and window frames fixed 100%
- Doors and window shutters fixed 100%
- Ceiling board works completed 100%
- Plastering works completed 100%
- Painting works completed 100%
- Floor works completed 100%
- Solar power installation completed 100 %
- **See photos of staff house block progress**



Health Actions Promotion Association.

(HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association.

(HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**



III. Patients toilets block status:

- Roofing works completed 100%
- Plumbing works completed 100%
- Doors frames and window grills fixed 100%
- Doors shutters fixed 100%
- Plastering works completed 100%
- Ceiling board works completed 100%
- Painting works completed 100%
- Floor works completed 100%.

- **See photos of patients toilet block development:**



Health Actions Promotion Association. **(HAPA - SINGIDA).**

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association. (HAPA - SINGIDA).

P.O. BOX 1013,
SINGIDA,
TANZANIA.





Health Actions Promotion Association. (HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**



Inside toilet room



Health Actions Promotion Association. (HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association. (HAPA - SINGIDA).

P.O. BOX 1013,
SINGIDA,
TANZANIA.



Disabled toilet room



Health Actions Promotion Association.

(HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Incinerator

- IV. Rainwater harvesting tanks construction works:** This project consists of two rainwater harvesting tanks each of 50,000 liters per each tank. Is underground tanks. The progress is as follow:
- Setting out and Pit excavation of two tanks completed 100%.
 - Construction of two tanks including guttering and pumping fixing completed to 100%

See photos bellow:



Health Actions Promotion Association. **(HAPA - SINGIDA).**

P.O. BOX 1013,
SINGIDA,
TANZANIA.





Health Actions Promotion Association. (HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





3. SCHOOL INFRASTRUCTURES CONSTRUCTION STATUS:

3.1. TWO CLASSROOMS WITH TEACHERS OFFICE CONSTRUCTION:

- Setting out of two classrooms with one teachers office completed 100%.
- Foundation trench excavation completed 100%
- Foundation construction including *over site concrete pouring completed 100%.*
- *Walling works construction is about 60%.*

See photos bellow:



Health Actions Promotion Association. **(HAPA - SINGIDA).**

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association.

(HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association. **(HAPA - SINGIDA).**

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





3.2. SCHOOL TOILETS CONSTRUCTION:

- Pits excavations completed 100%
- Toilets blocks for pupils setting out completed 100%
- Toilet blocks foundation excavation completed 100%
- Pit and Foundation construction including *over site concrete pouring completed 100%.*
- *Walling works construction is about 80%.*

See photos bellow:



Health Actions Promotion Association. **(HAPA - SINGIDA).**

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association. **(HAPA - SINGIDA).**

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association.

(HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association. (HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association. (HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





Health Actions Promotion Association. (HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**





General Challenges

1. **Water project budget:** After tendering process we realized that the budget we have for 6 bore holes is under the raised prices by bidders. Currently we are ongoing process of bargaining with bidders starts with the winner according to procurement policy. We hope to finalize bargaining process with second bidder this week. We will inform you soon the results and possible option recommendations.
2. **Prices rising over our initial budget:** Some industrial materials prices have raised over our budget. We are in process of taking quotations to see what extent prices raised over the budget we have for the ongoing works. We will inform you soon the results.

Proposed Action(s)/Solutions

- HAPA to continue bargaining with Bidders for boreholes drilling
- HAPA to continue with prices review to know what extent the price raised.
- Technicians to continue work hard to maintain the action plan.
- Community to continue supporting technicians and handling construction materials properly.
- HAPA in collaboration with Ikungi District Council to continue with close supervision to make sure the intended outcomes are happens.

Way Forward / Future Plans and/or recommendations

1. **Technicians and community to continue with construction of school infrastructures :**
 - 1.1. Construction of classroom block.
 - 1.2. Construction of toilets for school pupils and teachers.
 - 1.3. Water survey, drilling and pumps installation works for six boreholes for community.
2. HAPA in collaboration with Ikungi District Council to continue supplying all ordered materials timely.



Health Actions Promotion Association.

(HAPA - SINGIDA).

**P.O. BOX 1013,
SINGIDA,
TANZANIA.**

3. HAPA in collaboration with Ikungi District Council to continue with close supervision / monitoring of construction works, thinking how to handle the completed dispensary infrastructures.
4. Community to continue work hand in hand with Technicians, collecting local materials such as sand and water for construction works.
5. HAPA in collaboration with District Council and Community to Plan for Dispensary opening / hand over as community claiming for health services following the completion of dispensary, double staff house, patients toilets and rainwater tanks constructions.

Proposed date(s) for next updates

Earl December for November monthly report.

Prepared by:
Gerald Manyogoto
Project Officer.